



**MEETING NO. 5** 

FRIDAY 19 JANUARY 2018





#### JOHN HOLLAND EARLY WORKS PROGRAM UPDATE






Matthew Telfer- Shafts Project Manager

Scott Bonnici – Senior Project Engineer

Bec Rowe - CBD North - Community Stakeholder Lead








## METRO TUNNEL EARLY WORKS

**CITY SQUARE** 




#### **CITY SQUARE DEMOLITION**





#### **CITY SQUARE DEMOLITION**






#### **CITY SQUARE DEMOLITION**





#### **FLINDERS LANE CLOSURE**





### FLINDERS LANE CLOSURE DATES AND APPROXIMATE DEBRIS REMOVAL TIMES

 Load Out Stage 4 (11 DAYS) – Tuesday 30 January to Saturday 10 February 2018

**CLOSURE TIME BETWEEN 7AM-6PM** 

## METRO TUNNEL EARLY WORKS

## FRANKLIN STREET AND A'BECKETT STREET SHAFTS



#### **FRANKLIN STREET**





#### **FRANKLIN STREET**






#### METROTUNNEL A'BECKETT STREET





#### **TRUCK ROUTES**




## METRO TUNNEL EARLY WORKS

## FRANKLIN STREET WEST SERVICE RELOCATION




#### FRANKLIN STREET WEST ROAD CLOSURE (BETWEEN SWANSTON STREET AND STEWART STREET)






## FRANKLIN STREET WEST SERVICE RELOCATION





## FRANKLIN STREET WEST CLOSURE DETOURS




## METRO TUNNEL EARLY WORKS

GROUNDWATER MONITORING WELLS (VICTORIA AND BOUVERIE STREETS)



#### **GROUND WATER MONITORING WELLS**





#### KEY DATES FOR CBD NORTH – STATE LIBRARY STATION WORKS

- FRANKLIN STREET EAST MOVE TO 24 HOUR WORKS FROM MONDAY 5 FEBRUARY (FOLLOWING COMPLETION OF THE ACOUSTIC SHED)
- A'BECKETT STREET MOVE TO 24 HOUR WORKS FROM EARLY TO MID MARCH (FOLLOWING COMPLETION OF ACOUSTIC SHED)

## METRO TUNNEL EARLY WORKS

**DEMOLITION** 




#### LA TROBE STREET DEMOLITION






#### **SWANSTON STREET DEMOLITION**






#### **DEMOLITION CONTINUING**





#### **CBD SOUTH DEMOLITION**





## UPDATED PROGRAM FOR PORT PHILLIP ARCADE DEMOLITION

- Soft internal demolition: 18 January to 8 February 2018
- Install public protection:
  - Flinders Street (day and night works): 23 February to 1 March
    2018
  - Scott Alley: 19 February to 23 February 2018
  - Royston Place: 19 February to 23 February 2018
  - Cocker Alley: Dates TBC
- Hard demolition to Ground Level: 19 February to 26 March 2018

## CROSS YARRA PARTNERSHIP UPDATE



#### **2018 LOOK AHEAD**

- CBD early 2018 pre-construction land, planning and environment work
- CBD mid 2018 onwards EW MC handover and CYP construction starts
- Upcoming long term road closures proximate to CBD





# CBD early 2018 – pre-construction land, planning and environment work





## CBD EARLY 2018 - PRE-CONSTRUCTION LAND, PLANNING AND ENVIRONMENT WORK

- Draft Development Plan feedback review underway
- Preparation of project management plans (consistent with Environmental Performance Requirements) - underway
- Archaeological investigations early 2018
- Planning Scheme Amendment early 2018
- Environmental modelling (inc. Noise & Vibration) underway and ongoing
- Property Condition Surveys to be undertaken prior to construction planned for March into quarter 2





#### DRAFT DEVELOPMENT PLAN FEEDBACK



480 info session attendees



Newspaper advertisements



3100+ webpage visits



32,500 letters to households and businesses



1507 responses provided



stakeholder meetings




enewsletters






#### WHAT WE HEARD - TOWN HALL STATION







#### WHAT WE HEARD - STATE LIBRARY STATION







#### PREPARATION OF PROJECT MANAGEMENT PLANS

 Prior to construction commencing, preparation of project management plans consistent with the requirements of the Metro Tunnel Environmental Performance Requirements






#### STATE LIBRARY STATION ARCHAEOLOGICAL SITES







## **TOWN HALL STATION ARCHAEOLOGICAL SITES**







# PLANNING SCHEME AMENDMENT GC82

- First quarter 2018
- CYP will consult with stakeholders on key changes ahead of public consultation
- Any affected land owners will be notified
- Public consultation for four weeks
- Information will be available on website and communicated to the community





# Construction





#### **KEY CONSTRUCTION SEQUENCE & DATES TBC**

- Franklin East Shaft:
  - EWMC complete Shaft mid to 3rd quarter 2018
  - CYP commence station excavation 3rd to 4th quarter 2018
- Franklin West Shaft:
  - Establish Shaft work area 2nd Quarter 2018
  - CYP Piling work mid 2018 to 3rd Quarter 2018
- La Trobe Shaft:
  - EWMC hand over of works 2nd Quarter 2018, site establishment
  - CYP Piling works commence mid 2018
- Little La Trobe Shaft works:
  - Demolition works on Lt La Trobe Street (Building 12-16A & No. 18) 3rd quarter
    2018





## **KEY CONSTRUCTION SEQUENCE & DATES TBC**

- City Square station entrance:
  - EWMC demolition complete (handover to CYP) end Feb 2018
  - CYP piling commence late April 2018
  - Working deck construction commence July 2018
  - Acoustic enclosure construction commence July 2018
  - Shaft excavation commence Dec 2018





#### **KEY CONSTRUCTION SEQUENCE & DATES TBC**

- Federation Square station entrance:
  - Site hoarding establishment 3rd quarter 2018
  - Structure demolition & anchors commence 3rd quarter 2018
  - Western Shard demolition commence 4th quarter 2018
- Southern station entrance:
  - Site hoarding establishment by EWMC demo works
  - EWMC demolition complete (handover to CYP) April 2018
  - Piling works commence late July 2018





# Upcoming long term road closures





# **ST KILDA ROAD CHANGES**


- Works on St Kilda Road over next 4 years to build Anzac Station
- Traffic reduced to a single lane in each direction between Dorcas Street and Toorak Road West
- Trams maintained
- Dedicated bike lanes maintained
- Localised footpath diversions on St Kilda Road








# **ST KILDA ROAD CHANGES**







# **ST KILDA ROAD CHANGES**







# **UPGRADING DIVERSION ROUTES**




- Permanent overhead VMS boards and real-time travel information
- CCTV camera and Bluetooth device installations
- Signalised intersection modifications and timing changes
- Parking changes
- Lane configuration changes (i.e Kings Way at West Gate Fwy)
- Bike lane improvements
- Permanent way-finding signage improvements





## **GRATTAN STREET CHANGES**


- Works on Grattan Street for up to 5 years to build Parkville Station
- From February 2018, Grattan Street will be closed between Royal Parade and Leicester Street
- From January 2019, Grattan Street closed westbound between Flemington Road and Royal Parade
- Pedestrian accessibility maintained
- Cyclist and vehicle diversions required







#### **NETWORK ENHANCEMENTS**



- Upgrade of Queensberry St to two lanes in each direction
- Peak hour parking changes on College Crescent, Swanston St and Peel St to improve intersection performance
- Maintain bicycle network on Queensberry St, Peel St and Rathdowne St
- Permanent overhead VMS boards for real-time travel information
- CCTV camera and Bluetooth device installations
- Signal timing changes at key intersections





# **QUESTIONS?**

