

ARDEN AND PARKVILLE COMMUNITY REFERENCE GROUP

MEETING 4

14 JUNE 2019







AGENDA

- 1. Introductions and welcome
- 2. Parkville construction update
- 3. Creative Program update Parkville
- 4. North Melbourne construction update
- 5. Cross Passage Ground Improvement Works (CP5)
- 6. Tunnelling update
- 7. Environmental management update
- 8. Stakeholder & Communications update
- 9. Questions
- 10.Meeting close







CONSTRUCTION UPDATE - PARKVILLE







PARKVILLE 2019 TIMELINE

Activity	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
Open excavation (Stage 1)												
Service locating – Grattan St west												
Installation of gantry cranes												
Service investigations – Grattan St west												
Closed excavation with trucks entering excavation area underneath deck to remove material (Stage 2)												
Service Relocations												
Gantry cranes remove excavated material and load into trucks waiting inside acoustic enclosures (Stage 3)												
Base slab construction commences												

Dates subject to change








WHAT'S HAPPENING AT GRATTAN ST EAST

- Phase 1 excavation completed trafficable deck installed
- Phase 2 excavation underway
- Phase 3 excavation Q4 2019
- Work hours: Monday to Friday, 24 hours; Saturday 7am to 6pm
- Three gantry cranes installed and commissioning ongoing
- Gantry crane winch delivery scheduled Saturday 22 June between 1am and 5am
- 40T dozer delivered to site on Sunday 16 June after 1am
- City Ford construction of access points for truck entrances ongoing.






































WHAT'S HAPPENING AT GRATTAN ST WEST

Service investigations ongoing

- Scheduled to be complete June
- Night shift completed
- Saturday day shift to complete works

August 2019 – February 2020

- Service Relocations
 - Engagement with utility service providers underway
 - Construction Noise and Vibration Impact Assessment (CNVIA) consultation underway
 - Traffic Management Plan (TMP) consultation with relevant authorities underway

Early 2020 - 2022

Station entrance construction

Timing depending on design (by utility service providers), relevant approvals for CNVIA and Traffic Management Plans







CREATIVE PROGRAM UPDATE - PARKVILLE








PRETTY LITTLE THINGS

The artwork was awarded a prestigious gold medal at the 2019 A'Design awards

Concept by Beck Storer from design company, The Cutaway

The source images were provided by staff and students from the University of Melbourne.







VCA STUDENT ALUMNI WORKS

Creative Program worked with VCA senior management to select six recent VCA alumni

Curatorial selection panel included VCA lecturer and renowned artist Raafat Ishak

The final selections were then endorsed by the Metro Tunnel Creative Program Steering Committee

Due to the quality of the works, two extra opportunities were identified – facing the plaza in Uni Square and on the screens sitting above the concrete barriers located at Gate 10.










ARTWORK


Gate 10 - inspiration taken from aerial views of newly constructed homes in Melbourne's outer fringes, reducing the outlines to simple geometric forms.



Uni Square plaza – inspiration taken from the Brella window awnings found on many facades of inner suburban homes.



Barry Street – inspiration taken from the hustle and bustle of pedestrians moving along a narrow corridor.





2019/2020 STORYTELLING EXAMPLES

Metro Tunnel Creative Program theme for 2019: Storytelling

Parkville subtheme: People, belonging & diversity

Dr Lucy Bryce – University of Melbourne medical graduate who was a pioneering woman in medicine and medical research at the Walter and Eliza Hall Institute and was the founding director of Australia's first blood bank at the Royal Melbourne Hospital.



Laureate Professor Peter Doherty, and the stories of PhD students currently at the Doherty Institute.








CONSTRUCTION UPDATE – NORTH MELBOURNE







CONSTRUCTION SITE – NORTH MELBOURNE









CONSTRUCTION PROGRAM

Activity	Jun	July	Aug	Sept	Oct	Nov
Site development						
Slurry treatment plant construction						
Excavation of station box						
Base slab construction						
Hoarding/gate modification						
TBM assembly						
Tunnelling towards Kensington						
Cross passage ground improvement - Lothian St (CP5)						

Program is indicative and subject to change







WHAT'S HAPPENING IN NORTH MELBOURNE

- Ongoing site development activities
- Slurry treatment plant commissioning
- Station box excavation and installation of station box frame (steel struts) (east box)
- Removal of steel struts (west box)
- Station box base slab construction
- Surveying, and sampling and testing of groundwater and soil
- Modifications to hoarding, fencing and gates
- Short-term lane closures on Laurens Street for utility design investigations
- Short-term lane closures on Lothian Street for cross passage ground improvement service investigations
- Road cleaning on Arden and Laurens streets to minimise the spread of dirt on local roads.







WHAT'S HAPPENING IN NORTH MELBOURNE

Out of hours works

- 6pm 10pm, Monday to Friday
 - Station box excavation, steel strut welding and installation inside the excavated station box
 - Over-size equipment deliveries to and from site and use of a crawler crane to unload deliveries
 - Base slab construction
- 10pm 7am, Monday to Friday
 - Station box excavation, steel strut welding and installation inside the excavated station box
 - Over-size equipment deliveries to and from site and use of a crawler crane to unload deliveries
 - Concrete deliveries for base slab construction
 - Road cleaning on Arden Street as required

After 6pm, construction vehicles will enter and exit via Arden Street wherever possible.







WHAT'S HAPPENING AT NORTH MELBOURNE (ARDEN)










CROSS PASSAGE GROUND IMPROVEMENT WORKS (CP5)







WORKS LOCATION – LOTHIAN STREET



Location of initial service investigation works to be undertaken







CROSS PASSAGE GROUND IMPROVEMENT WORKS

- Cross passages are short tunnels that connect the two main tunnels. They form a key
 part of the tunnel's underground rail evacuation and emergency management system
- 26 cross passages are located across the project, with one (CP5) in North Melbourne
- At some locations, ground improvement works are required to strengthen the ground composition
- Works involve injecting grout into the ground prior to the Tunnel Boring Machines (TBMs) tunnelling through.







COMMUNICATIONS & ENGAGEMENT

- Notification of initial service investigations distributed in June/July notification
- Communications and engagement strategy being finalised, and to include:
 - Meetings with directly impacted residents and businesses
 - Meetings with City of Melbourne
 - Meetings with/presentations to Community Interest Groups
 - Provision of construction update notifications
 - Regular health check door knocks
 - Progress presentations to future CRG meetings.







TUNNELLING








TBM ASSEMBLY











TBM ASSEMBLY












TBM ASSEMBLY











TUNNELLING TIMELINE

Indicative timing	Activity
Q1 2019 – Q3 2019	TBM 1 & 2 arrive at Arden and assembled
Q3 2019 – Q4 2019	TBM 1 & 2 tunnelling Arden to Western Portal
Q1 2020	TBM 1 & 2 retrieved and transported back to Arden
Q1 2020 – Q4 2020	TBM 1 & 2 tunnelling Arden to Parkville

Program is indicative and subject to change







ENVIRONMENT UPDATE







ENVIRONMENT – CONSTRUCTION NOISE & VIBRATION

- TBM Ground borne Noise and Vibration Model Process
 - 1. Model project wide impacts
 - 2. Validate in stages (Arden to Kensington; Arden to Parkville) attended monitoring
 - 3. Update model with attended monitoring data
- Consultation will be undertaken with potentially affected residents.







ENVIRONMENT – CONSTRUCTION NOISE & VIBRATION

Human Comfort

	VDV (m/s1.75)							
		ay 0 10:00pm	Night 10:00pm to 7:00am					
Location	Preferred Value	Maximum Value	Preferred Value	Maximum Value				
Residences	0.20	0.40	0.10	0.20				
Offices, schools, educational institutions, places of worship	0.40	0.80	0.40	0.80				
Workshops	0.80	1.60	0.80	1.60				

- (VDV) Vibration Dose Value = vibration over time
- Guideline targets are the goals that CYP are setting out to achieve

Ground borne noise

Time Period	Internal L _{Aeq,15min,} dB				
Evening, 6pm to 10pm	40				
Night, 10pm to 7am	35				

- Internal levels
- Levels are only applicable when groundborne noise levels are higher than airborne noise levels
- The noise levels are assessed at the centre of the most affected habitable room.







ENVIRONMENT – OPERATIONAL NOISE & VIBRATION

- Interim design was complete in June
- Additional inputs associated with the High Capacity Metro Trains (HCMT) added to model
- Certified design issued late July







STAKEHOLDER & COMMUNITY ENGAGEMENT







ENGAGEMENT & COMMUNICATIONS UPDATE

ARDEN AND PARKVILLE

Notifications and communications

- Strut removal and TBM assembly OOHW updates 16 May and 23 May
- June/July Parkville Construction Update issued 31 May
- June/July Arden Construction Update 6 June

Door knocks, meetings, briefings and events

- Health check door knocks Laurens Street, Munster Terrace and Arden Street businesses 16 and 23 May
- City of Melbourne fortnightly progress meetings 29 May
- Media event TBM assembly 5 June
- Arden site visit by French Ambassador 11 June

Community issues/enquiries

- Noise and vibration
- Tunnel alignment enquiries & property condition survey requests

Upcoming engagement

- Discussion ongoing with hospitals in relation to engagement and collateral for service relocation works
- Cross passage ground improvement notification and meetings with residents and businesses.







QUESTIONS?







NEXT MEETING

Friday 2 August 2019







