

TOWN HALL STATION COMMUNITY REFERENCE GROUP

CROSS YARRA PARTNERSHIP FRIDAY 5 JUNE 2020



Construction partner:







TOWN HALL STATION COMMUNITY REFERENCE GROUP

Jodie Barrington, CBD Precinct Lead, CYP D&C

Blythe Chidgey, Town Hall Station Stakeholder Engagement Manager, CYP D&C



Construction partner:









- 1. Project overview
- 2. Town Hall Station Update
- 3. Traffic update






PROJECT OVERVIEW







ARDEN

Works at Arden Station are fast transforming the station box into a station.

14-metre high columns that stretch from the base slab to the future station's roof are being constructed in the station Box.







PARKVILLE

Permanent structure works are ongoing within the 270 metre long station box at Grattan Street east.

Construction works to build the station entrance adjacent to the Peter MacCallum Cancer Centre on Grattan Street commenced in late May 2020, with site establishment works.


Grattan Street westbound lanes, between Flemington Road and Elizabeth Street/Royal Parade, will remain closed for three years.







STATE LIBRARY



Level 4 struts are now complete within the red shed at Franklin St West, enabling level 5 excavation to commence.

At the Little La Trobe site, piling was recently completed with pile break back works now underway. At the La Trobe Street site, piling is more than 80% complete and plunge columns are more than 70% complete.

Underground at the A'Beckett Adit reinforced concrete works are now complete, incorporating the State Library station's first architectural concrete elements.





ANZAC

We have reached another major milestone, with tunnel boring machines (TBM) Millie and Alice now both on their way to South Yarra.

Alice joins the yellow TBM Millie who got a head start on the new 1.7km tunnel in April.







ROADHEADER TUNNELLING







CITY SQUARE


• Completed over 90 metres of the caverns top heading

FEDERATION SQUARE

 Completed bench 1 of the Federation Square Passenger adit

FLINDERS QUARTER

Completed bench 1





TOWN HALL STATION UPDATE








METROTUNNEL FLINDERS QUARTER FIRST PERMANENT SLAB POUR

Almost 200 cubic metres of concrete was used in the sites first major concrete pour




Flinders Quarte





FLINDERS QUARTER – SHAFT A



Flinders Quarter tunnelling and excavation

• 24 hours, Monday to Sunday

Activity	Jun	Jul	Aug	Sep	Oct	Nov
Roadheader tunnelling						





Activity	Jun	Jul	Aug	Sep	Oct	Nov
Excavation						
Top down construction						
	Î					
	Concrete pour					





FLINDERS QUARTER – OUT OF HOURS WORKS

Deliveries (ongoing)

- Monday to Saturday, 5am to 7am
- Monday to Friday, 6pm to 10pm

Steel fixing, waterproofing and formwork installation (Shaft B)

- Monday to Friday, 7am to 10pm
- Sundays, 8am to 4pm

Permanent concrete structure installation (Shaft B)

- Monday to Friday, 7am to 10pm
- Saturdays, 7am to 1pm
- Intermittently, from 6pm to 7am

Tunnelling and excavated material removal (Shaft A)

- Monday to Sunday, 24 Hours
- 7am to 10pm Including the use of excavators and a tower crane
- 6am to 11pm Clamshell excavation








FLINDERS LINK WORKS UPDATE

Activity	Jun	Jul	Aug	Sep	Oct	Nov
Excavation	•					
Strutting	•	•				
Tension anchor installation		•	•			
Waterproofing works			•			
Base slab construction			•			
Wall and roof construction				•		
Breakthrough					•-	•







FEDERATION SQUARE WORKS UPDATE



Federation Square tunnelling and excavation

• 24 hours, Monday to Sunday

Activity	Jun	Jul	Aug	Sep	Oct	Nov
Excavation					•	
Roadheader tunnelling						

Shaft excavation is currently at 18.5 Metres



EX-C-10 EX-C-10 **CITY SQUARE**











City Square tunnelling and excavation

• 24 hours, Monday to Sunday

Activity	Jun	Jul	Aug	Sep	Oct	Nov
Shaft excavation						
Roadheader Tunnelling						



TRAFFIC UPDATE










FLINDERS STREET TRAFFIC CHANGES



Indicative only.



QUESTIONS?



