

# SOUTH YARRA (EASTERN PORTAL) PRECINCT COMMUNITY REFERENCE GROUP

**6 AUGUST 2019** 





#### **DISCUSSION ITEMS**

- 1. Construction program lookahead
- 2. Contractors parking in local streets

# **PROGRAM**

### **PROGRESS UPDATE**















#### **CONSTRUCTION PROGRAM**

#### LOOK AHEAD FOR 2019

	August	September	October	November
Gantry crane delivery and installation		**********************	*********************	
Retrieval shaft construction - Osborne Street	************************	******	*****************	
Roof slab construction				
Retaining wall works	******			
Tunnel entrance excavation works	***************************************	4444 >>>> *****************************	<b>&gt;&gt;*****</b>	******************

#### LONGER TERM CONSTRUCTION PROGRAM

#### Longer terms works – end of 2019 and into 2020

- Reinstatement of William Street bridge
- Continuation of tunnel construction
- Slewing of tracks for final track alignment
- Excavation of retrieval shaft
- Base slab construction
- Tunnel boring machine (TBM) retrieval
- Connecting the TBM retrieval shaft to the tunnel.

#### **CONSTRUCTION LOOKAHEAD**

#### **Ongoing works**

- Retaining wall works in South Yarra Siding Reserve nearly complete
- Steel tying and fixing extended work hours in South Yarra Siding Reserve.

#### **Upcoming works**


- Excavation of tunnel entrance
- Egress shaft piling –used for maintenance access in future
- Weekend 24/7 works for signal, overhead wiring and cable installation between Toorak Road and Hawksburn station.




# CONSTRUCTION LOOKAHEAD

#### **Upcoming works - Osborne Street**

- Construction of the walls and roof of the TBM retrieval shaft
- Preparatory works for the installation of the gantry crane that will support ongoing construction activities and retrieve the two TBM cutter heads
- Gantry crane installation.




#### **OSBORNE STREET SITE**



#### **GANTRY CRANE**

Height = 12m

Width = 16m



# A CLOSER LOOK AT DE-WATERING

#### **DE-WATERING**

#### **Purpose**

- Tunnel entrance excavation sits below groundwater level
- Groundwater level needs to be lowered below the base of the tunnel excavation – for safety and structural integrity.

#### Methodology

- De-watering pumps have been installed across the works area
- Pumps are connected to generators and a sediment tank which water will be sucked into
- Water will be discharged into the sewer
- Following completion of construction, groundwater will over time return to original levels.

#### **DE-WATERING**


#### Impact assessment

- Hydrogeologists have designed a groundwater model based on investigation works and have undertaken an impact assessment
- No settlement predicted at the Eastern Portal due to ground conditions
- Impact assessment also undertaken on dependent ecosystems, groundwater use and surrounding sites
- Ongoing monitoring will be undertaken to ensure the de-watering system is acting as predicted.



# AN INSIDE LOOK AT PILE BREAK BACK

#### **CHEMICAL PILE BREAK BACK METHOD**



#### PILE CROPPING METHOD



# COMMUNITY & COMMUNICATIONS UPDATE

#### **COMMUNICATIONS**

#### **Recent communications**

- August Construction Update distributed to approx. 1,500 residents and businesses, and online distribution list via email
- Additional notifications distributed for works taking place in Palfreyman Street and Surrey Road, and works between Chapel Street and Hawksburn station
- Reminder correspondence for late August 24/7 works will be sent out to impacted residents closer to 31 August

#### **Development Plan**

 Further developed designs for the Rail Infrastructure Alliance will be presented to the community for comment in the coming months. More information to be provided closer to the date.

#### **COMMUNICATIONS**

#### **Business support**

- The public facing screens at the Jam Factory continue to be used to inform the community of upcoming works and to promote local businesses in the area
- Over the past three weeks the screens have featured a promotion for Guzman Y Gomez
- Businesses impacted by Metro Tunnel construction works will be offered promotion opportunities.



#### NORTH MELBOURNE COMMUNITY DAY



# STATE LIBRARY STATION BREAKTHROUGH MILESTONE



# STATE LIBRARY STATION BREAKTHROUGH - VIDEO



## TRAFFIC AND TRANSPORT

#### TRAFFIC CHANGES

#### **Osborne Street**

- One day closure to allow for 16-hour concrete pour
- One day closure for crane set-up
- CitiPower electrical works.

#### **Surrey Road**

 Parking removal and traffic management (shuttle flow) for overhead bridge works.

#### **Palfreyman Street**

 Parking removal and temporary closures while cables are installed in the rail corridor.




#### TRANSPORT CHANGES

#### **Buses replacing trains**

- Signalling, overhead wiring and cable installation works between Toorak
   Road and Hawksburn station. Other rail network upgrades also taking place
- 8.30pm Friday 30 August to last train Sunday 1 September
  - Flinders Street to Caulfield Frankston, Cranbourne and Pakenham lines
  - Flinders Street to Elsternwick Sandringham line
- Visit www.ptv.vic.gov.au for more information

## **ENVIRONMENTAL MANAGEMENT**


#### **AIR QUALITY MONITORING**



PM10 – Osborne Street

Date range: 25 June – 28 July


#### **AIR QUALITY MONITORING**



PM 2.5 - Osborne Street

Date range: 25 June − 28 July


### **NOISE MONITORING (ONE WEEK)**



**Location:** Arthur Street

**Date range:** 14 – 19 July

### **NOISE MONITORING (ONE MONTH)**




**Location:** William Street

Date range: 1 - 25 July

#### **VIBRATION MONITORING**

**Location:** Toorak Road

Date range: 1 - 31 July



# **QUESTIONS?**

