

# SOUTH YARRA (EASTERN PORTAL) PRECINCT COMMUNITY REFERENCE GROUP

26 MARCH 2019





# **PROGRAM**

#### **PROGRESS UPDATE**

#### **Completed activities**

- Temporary retaining structure adjacent underground 66kV
- Excavation to the lower level Osborne Street
- Installation of containment, safety fencing and hoarding
- Piling Arthur Street



View towards Chapel Street from William Street Bridge

#### **PROGRESS UPDATE**

#### **Ongoing activities**


- Piling to construct the TBM retrieval shaft in Osborne Street please note extended work hours until Thursday, 18 April
  - Monday to Friday 7am to 10pm
  - Saturday 7am to 6pm
- Piling works in William Street 24/7 until Wednesday, 24 April
- Upgrading Arthur and Chapel street intersection
- Constructing access ramp from Arthur Street reserve into rail corridor

#### **CONSTRUCTION LOOKAHEAD**

#### What's coming up

- Pile break back
- Osborne Street site shut down Thursday 18 to Sunday 28 April
- Extensive 24/7 works while the Cranbourne / Pakenham and Frankston lines are closed – Saturday 6 to Wednesday 24 April
- Piling & retaining wall construction along both sides of the Cranbourne / Pakenham and Frankston corridor

#### **CONSTRUCTION PROGRAM**



## 24/7 WORKS & RAIL SHUTDOWN

#### **WORKS OVERVIEW**


- Cranbourne / Pakenham & Frankston corridor
- Major 24/7 works from Saturday 6 April to Wednesday 24 April 2019
  - Signaling and cabling
  - Track works, overhead structures and wiring
  - William Street bridge demolition
  - Installation of retaining walls
  - Piling
  - Installation of stage one of the roof slab for the tunnel entrance
- Offers of temporary alternative accommodation made in late February

## **WORKS OVERVIEW**

- Sandringham corridor
- Major 24/7 works from Saturday 18 May to Monday 10 June
  - Signalling and cabling
  - Track works, overhead structures and wiring
  - Drainage
  - Piling
  - Installation of stage two of the roof slab for the eastern tunnel entrance
- Some residents will be offered temporary alternative accommodation in early April

# **TUNNELLING ALIGNMENT**

#### **DOMAIN TO SOUTH YARRA**



#### **COMMUNICATIONS AND ENGAGEMENT**

- Connecting with residents and businesses near tunnelling activities, and the broader community
  - Visits to residents and businesses
  - Delivering information directly to residents and businesses
  - Community meetings and events to meet the Project Team and ask questions
  - Find out more via the website <u>www.metrotunnel.vic.gov.au</u>
  - Call the Project Team 24/7 on 1800 105 105
  - Visit the Project Team @ Metro Tunnel HQ, Swanston Street, Melbourne
  - Discussion at Community Reference Group (CRG) meetings

# TRACK DESIGN



#### **Curve radius:**

Track	Current	Future
Down DNG	241m	200m
Up DNG	241m	200m
Down FKN	307/240m	209m
Up FKN	307m	217m

#### **Operating speed:**

Current: 50

50km/h

Future:

40km/h

(Due to reduced curve radius)

- 60kg head hardened rail with resilient fastenings largest rail profile, increased durability and reduced maintenance on curves
- Full depth concrete sleepers at 600mm spacings heaviest sleeper type, reduced spacing, reduced maintenance on curves
- Gauge widening wider gauge, improves comfort, reduced maintenance on curves
- Continuously welded rail no joints, improves comfort, reduced maintenance on curves

- Lubrication compound distributes grease onto rail for lubrication, reduced noise and maintenance on curves
- William Street bridge single span bridge replaces existing double span bridge improving sighting distance around curves
- 1 in 15 turnouts high speed turnouts for interface between surface tracks and Metro Tunnel



## TRAFFIC AND TRANSPORT

#### TRAFFIC CHANGES

- Arthur Street intermittently reduced to a single lane until end May
- Upgraded intersection at Arthur and Chapel in use from Thursday 28 March
  - tram stop will be relocated 20m south
  - signalised pedestrian crossing and traffic lights at Arthur Street
- William, Oxford and Bond streets will be closed to through traffic, and parking removed, from Friday, 5 until Thursday, 24 April
  - local access for residents to be maintained by traffic controllers
- Increased number of truck movements in April

#### TRANSPORT CHANGES

- Buses will replace trains on the Cranbourne/Pakenham, Frankston and Sandringham lines at various dates and times through April
- Further extended disruptions of the Sandringham line in May
- Visit ptv.vic.gov.au for journey planning and service information


## **ENVIRONMENTAL MANAGEMENT**

#### **MODELLING & MITIGATION STRATEGIES**

- Proactive relocation and respite offers as per Residential Impact Mitigation Guidelines
- Noise mats on generators and other equipment
- Noisy works scheduled during the day wherever possible
- All machines and trucks fitted with broadband reversing alarms (squawkers)
- Shotcreting of excavated areas
- All loads covered into and out of site
- Water cart for dust suppression
- Street sweeper for dust removal

## **NOISE MONITORING - JANUARY**






Osborne Street

**Activity: Bored Piling** 

Example date: January 15th

#### **NOISE MONITORING - MARCH**




Osborne Street

Activity: CFA Piling (Lower Level)

Example date: March 20th

## **NOISE MONITORING - MARCH**




**Arthur Street** 

Activity: CFA Piling (Lower Level)

Example date: March 20th

## **NOISE MONITORING - MARCH**




William Street

Activity: CFA Piling (Lower Level)

Example date: March 20th

## **DUST MONITORING**



# RIA EASTERN PORTAL DEVELOPMENT PLAN

#### **CONSULTATION SUMMARY**

- 53 submissions
- Strong support for the proposed Siding Reserve design
- Concerns about
  - hard materials used on the Promenade
  - need for and form of Osborne Street bridge
  - potential for graffiti on William Street bridge
- Questions about
  - making shared user paths separate
  - wall height of Lovers Walk

#### **NEXT STEPS**

- RIA will respond directly to all submissions during April
- Consultation summary report and updated development plan to be submitted to the Minister for Planning in late April
  - anticipated Ministerial approval in mid-2019
- Post-approval, RIA to provide summary of any key updates to the Development Plan and explain how submission feedback has been considered
  - detailed responses will be provided to those who made detailed submissions
- RIA, CYP and RPV will continue to engage with the local community and stakeholders as detailed designs are progressed

# **QUESTIONS?**

