

KENSINGTON COMMUNITY REFERENCE GROUP

MEETING 18

30 MARCH 2021





CONSTRUCTION UPDATE

Presenters

Niall Forbes (Civil Construction Manager – Western Portal, RIA)
Kim Mas (Western Portal Construction Manager, CYP)









CONSTRUCTION PROGRAM

Activity	Apr 2021	May 2021	Jun 2021	Jul 2021	Aug 2021	Sept 2021
Childers Street drainage						
Childers Street / public realm civil works						
SER/CER construction						
Rail corridor works						
Egress building construction						
Decline structure breakthrough & capping beam demolition						
Service investigations, Childers & Tennyson Streets						
Tunnel internal structures (invert), Western Portal to Arden						
Egress building fit out						
Egress building utility connection works						

Program is indicative and subject to change

SER/CER UPDATE

SIGNALLING EQUIPMENT ROOM / COMMUNICATIONS EQUIPMENT ROOM

Completed works (February and March)

- Building deliveries and installation
- · Constructed access driveway on Hobsons Road
- · Removed existing driveway access on Kensington Road.

Upcoming works (April and May)

- Installation of architectural screens
- Complete drainage works
- Access driveway (pavement, asphalting, line marking, fencing and bollards).

Construction information

- Works scheduled during normal construction hours
- Some drainage works may require overnight use of a generator.






Presenter: Niall Forbes (RIA)

NOISE MONITORING

FEBRUARY - MARCH RAIL OCCUPATIONS

- Monitoring Period: 27 February to 7 March 2021
- Monitoring Location: Childers Street and Ormond Street

Noise Levels	Level (LAeq, dB)	RIMG Threshold (Unavoidable night works)
Modelled	45 - 53	65 dB
Measured	46 - 51	



PUBLIC REALM WORKS, CHILDERS STREET

- Four stages of works which includes: pavements, kerb/channels, drainage, street lights, line-marking/signage, rain gardens, WSUD, hard/soft landscaping, street furniture and flood wall design installation. Planned timing for works:
 - Stage A: March to mid-2021
 - Stage B: Feb to mid-2021
 - Stage C: April to mid-2021
 - Stage D: Commencing Mid-2021 (following CYP service connections).




DECLINE STRUCTURE BREAKTHROUGH& CAPPING BEAM DEMOLITION

- Breakthrough of the western wall (below ground) of the egress building to connect the decline structure to the tunnels from mid-April 2021
 - Saw cutting to expose pile wall
 - Excavator-mounted jackhammer to break out concrete and pile reinforcement (approx. two weeks per tunnel/side)
 - Egress building and decline structure will provide some noise attenuation.
- Demolition of temporary capping beam on northern side of the egress building from mid-April 2021
 - Excavate earth to expose capping beam; install steel plate to protect gas main
 - Wire saw capping beam into ~18 large blocks; crane onto trucks
 - Methodology designed to minimise amount of breakback required
 - Requires full closure of Childers Street for approx. 2-3 weeks, including to some construction vehicles. Intermittent use of Tennyson Street will be required for occasional deliveries, and for removal of concrete blocks. Additional traffic control will be in place.
- All works will occur within normal construction hours only
- · Both activities may be completed simultaneously.

TRAFFIC UPDATE

CONSTRUCTION PERIOD - PARKING MONITORING

- Two accessible public parking spaces currently available at 1-39 Hobsons Road
- Additional workforce parking provided at 180 Kensington Road
- Ongoing monitoring and parking counts undertaken to assess demand (weekdays and weekends)
- Monitoring history:
 - 2019/2020 (pre Covid-19)
 - 26 November 2020
 - 7 December 2020
 - 7, 8, 9 and 10 January 2021
 - 20, 30 and 31 January 2021
 - 24, 27 and 28 March 2021
 - Monitoring areas include Hobsons Road, Kensington Road, Ormond Street, Altona Street and Tennyson Street.




CONSTRUCTION - PARKING MONITORING

Summary

- Hobsons Road the busiest during weekdays due to Hobsons Road businesses
- Altona/Ormond streets busier on weekends likely due to high park usage
- Overall average parking occupancy/usage in the area:
 - 66% (26 November)*
 - 47% (7 December)*
 - 62% (20 January)
 - 60% (30 January)
 - 40% (31 January)

*survey area only included Hobsons/ Kensington roads.

- Parking surveys indicate that current on-street parking is sufficient to meet the current demand
- March survey data to be reviewed with traffic team
- RIA continue to monitor parking demand with CBD workers returning to offices.



COMMUNITY UPDATE

COMMUNICATION AND ENGAGEMENT

Notifications and communications

- February rail corridor works notification (12-13 February)
- Egress building concrete pour email update (17 February)
- February rail corridor reminder notification (23 February)
- March Kensington construction update (3 March)
- SMS advice of steel fixing works until 8pm (4 March)
- April rail corridor works notification (19 March).

Door knocks, meetings, briefings and events

- Kensington Community Children's Co-operative monthly progress meeting (10 February)
- City of Melbourne fortnightly progress meetings (17, 22 February, 3, 15, 17, 29 March)
- LSBE regular online meeting (26 March).





Works Notification

Out of hours works

1 April - 4 April and 9 - 12 April 2021

24/7 from 6pm, Thursday I April to 7am, Sunday 4 April 2021

- 24/7 from 6pm, Friday 9 April to 5am, Monda 12 April 2021

ptv.vic.gov.au or call 1800 800 007.







COMMUNITY ISSUES

Track turnout noise

- During February rail corridor works, interim track turnouts were installed which lead into the new tunnel entrance
- Since installation, the project team has received a number of queries from residents on Kensington Road about noise from the tracks
- A certain noise is generated by trains passing over turnout and crossover tracks which is unavoidable
- This is a common and standard noise across rail networks. An existing crossover at South Kensington station generates this type of noise
- RIA is undertaking a detailed noise and technical assessment to verify and determine the extent of the impact.



CRG SURVEY RESULTS

Content: 80% respondents said they found the content relevant and interesting.

Meeting frequency: 80% were happy with current frequency, with Tuesday being the preferred day. Majority of respondents preferred an evening timeslot.


Zoom or in-person: 80% preferred in-person CRGs.

General feedback:

- One respondent requested higher emphasis on issue resolution
- Suggestion to provide summary of each meeting for circulation to community groups.

Next steps:

- Explore feasibility of moving CRG to evening timeslot
- Seek a return to in-person meetings from mid-year.



5 responses received in total

PLANNING AND DESIGN

LEGACY PARKING DESIGN

CHILDERS STREET

Initial investigation (December 2020)

- Investigated the reinstatement of two car parks on the northern side of Childers Street
- Removes water sensitive urban design (WSUD) and requires offset to meet water run off and treatment guidelines
- Identified an area at west end of Childers Street to potentially offset WSUD.

Technical investigation (January to February 2021)

- Inclusion of WSUD would result in removal of proposed trees
- · Impacts road geometry requiring replacement of already installed drainage
- Requires planning approvals (expected 6-month approval process)
- · Will result in delays to reopening for public use.

Outcome

- 82 parking spaces will be provided along Childers Street, between South Kensington station and Kensington Road, with 4 Disability Discrimination Act (DDA) compliant parking spaces
- Existing parallel parking spaces on the northern side of Childers Street, between Younghusband Lane and Tennyson Street are retained
- Up to 4 vehicles can park on the southern side of Childers Street, between South Kensington station and Tennyson Street.





URBAN DESIGN

Flood Wall Creative Design

- Stephen Banham has finalised the creative design concept and is working closely with RIA team to ensure the design meets technical requirements of the wall.
- The flood wall design will be finalised by mid-April
- A community update revealing the Childers Street urban design along with a section of the flood wall will occur in April/May
- Flood wall design installation will commence in mid-2021.



Better Stations – South Kensington Station

March 2021





'Better Stations' - economic stimulus funding

- As part of the economic response to the coronavirus (COVID-19) pandemic, the Victorian Government is upgrading regional and metropolitan train stations.
- This is part of a \$328.4 million investment into critical public transport and road maintenance upgrades to create and support more than 600 jobs.
- At 10 metropolitan and 6 regional stations the Victorian Government is making improvements to passenger amenities to make travelling on the network better
- Stations included: Heathmont, Royal Park, Jordanville, Anstey, Moonee Ponds, Aircraft, Huntingdale, Footscray, Frankston, South Kensington, North Geelong, North Shore, Kilmore East, Broadford, Lara, Melton.



How were the stations and scope determined?

- Key metrics were to create jobs, improve accessibility and facilities at stations.
- The stations and works were prioritised based on PTV's customer satisfaction survey, RACV's 'On Track' customer satisfaction surveys, the 2014 Station Accessibility Audit and operator requirements.
- Upgrades at stations focus on improving accessibility and customer amenity for all passengers.
- Works include platform surface upgrades, line markings, tactile ground surface indicators (TGSIs), improvements to station car parks, bicycle racks and DDA accessible shelters.
- At some stations we are providing upgraded seating, passenger information and toilet facilities.

South Kensington works

At South Kensington we are:

- Installing new platform tactile ground surface indicators (TGSI's) on both platforms and line marking (coping painting).
- · Resurfacing platform 2 and new fencing
- · Minor lighting upgrade at Underpass
- Timeline:
- Platform 1 Coping Painting and TGSIs installation at South Kensington Station. Expected March – May 2021
- Platform fencing on platform 2. Works expected April May 2021
- Platform 2 TGSIs and resurfacing. Works expected August 2021 (depending on occupations window availability.)



OTHER ITEMS?

OTHER ITEMS

- Lucy Mackenzie Worters moving on to Parkville precinct
- Next CRG meeting will be held on Tuesday 25 May 2021
- CRGs will be hosted online until mid-year, subject to Department of Health and Human Services advice.

