

#### **KENSINGTON COMMUNITY REFERENCE GROUP**

**MEETING 3** 

2 MAY 2019





# **COMMUNITY UPDATE**

# DISCUSSION ITEMS RAISED BY THE MEMBERS

No items raised in advance

## **TOP ISSUES**

### Key issues raised with the project during April

- Queries around tunnelling impacts
  - Internal review of tunnelling CNVIA
  - Ongoing communication with residents

### **COMMUNICATION AND ENGAGEMENT**

#### **Notifications and communications**

- April Kensington Construction Update (29 March)
- Kensington Community Newsletter (29 March)
- Commencement of driven piling works 600 households (10 April)
- Rail corridor works notification (18 April)
- May Kensington Construction Update (24 April)

#### Door knocks, meetings, briefings and events

- Kensington CommUNITY Festival (30 March)
- City of Melbourne fortnightly progress meetings (3 April)
- Driven piling works doorknock 60 households (10 April)
- KCCC monthly progress meetings (17 April)
- Lloyd Street Business Estate fortnightly progress meetings (12 April)
- One-on-one meetings with community members throughout April

# **KENSINGTON COMMUNITY FESTIVAL**





# **KENSINGTON COMMUNITY FESTIVAL**



# **PROGRAM**

### PROGRESS UPDATE

#### Recently completed activities

- Jet grouting trials (CP2/CP3)
- Sheet piling
- Driven piling pad construction
- Rail embankment retaining wall (sheet piling)
- Driven piling trial







JET GROUTING SET UP – CROSS PASSAGE 2

# **CONSTRUCTION PROGRAM**

Activity	May	June	July	Aug	Sept	Oct
Rail occupation works						
Temporary bentonite facility construction						
Driven piling						
Diaphragm wall guide walls						
Diaphragm wall installation (stage 1 of 2)						
Road-side bored piling/pile cap						
Cross passage ground improvement works						
TBM retrieval shaft excavation/propping						
Tunnelling (North Melbourne to Kensington)						

# TUNNELLING


# **TUNNELLING TIMELINE**

Timing	Route
January 2019 – mid 2019	TBMs arrive at Arden and assembled
3 <sup>rd</sup> quarter – 4 <sup>th</sup> quarter 2019	TBM 1&2 – Arden to Western Portal
4 <sup>th</sup> quarter 2019 – 1 <sup>st</sup> quarter 2020	TBM 1&2 – transported back to Arden
1 <sup>st</sup> quarter 2020 – mid 2020	TBM 1&2 – Arden to Parkville

Timing is indicative and subject to change

# **TUNNEL ALIGNMENT & DEPTH**

#### NORTH MELBOURNE TO KENSINGTON



### TBM RETRIEVAL

- Each TBM to be retrieved over a period of up to three (3) weeks
- Approximate four (4) week break between each TBM retrieval
- Each TBM retrieval to include approx. nine (9) piloted and VicRoads escorted loads after 10pm
- TBM retrieval works will occur during day and night shifts. Residents
  adjacent to the retrieval shaft will be advised directly of works prior to them
  occurring
- First TBM retrieval currently programmed for December 2019

### **COMMUNICATION & ENGAGEMENT**

- Connecting with residents and businesses near tunnelling activities, and the wider community
- Visits to residents and businesses
- Delivering information directly to residents and businesses
- Community meetings and events to meet the Project Team and ask questions
- Find out more via the website <u>www.metrotunnel.vic.gov.au</u>
- Call the Project Team 24/7 on 1800 105 105
- Visit the Project Team @ Metro Tunnel HQ, Swanston Street, Melbourne
- Discussion at six weekly precinct Community Reference Group (CRG) meetings.

# **ENVIRONMENT UPDATE**

## **ENVIRONMENTAL MONITORING - NOISE**

#### Attended noise monitoring results

#### **Background**

- Monitored: 60dBa; modelled: n/a

#### 123 Ormond Street (15min Laeq)

- 8 April 2019
  - Tension piling
  - Monitored: 60dBa; modelled: 69dBa
- 9 April 2019
  - Tension piling
  - Monitored: 59dBa; modelled: 69dBa
- 9 April 2019
  - Loading out of spoil
  - Monitored: 58dBa; modelled: n/a

# **ENVIRONMENTAL MONITORING – NOISE CONTINUED.**

#### Kensington Road / Hobsons Road (LAeq 15 min)

- 1 May 2019
  - Driven piling
  - Monitored: 65-67dBa; modelled: 60-65dBa

#### Childers Street / Altona Street (LAeq 15 min)

- 1 May 2019
  - Driven piling
  - Monitored: 54-60dBa; modelled: 50-55dBa

# **UPCOMING ACTIVITIES – NOISE PREDICTIONS**


#### TBM retrieval shaft

#### Pile break back activities:

- Modelled four hand-held jackhammers
- Modelling predictions range from 72dBa through to 67dBa along Childers Street

#### **Excavation:**

- Modelled three stages with varying plant (up to three excavators)
- Modelling predictions range from 71dBa through to 63dBa along Childers Street





Dust suppression polymer being applied at the TBM retrieval work site



**DUST MITIGATION – CHILDERS STREET SITE** 

# TRAFFIC AND TRANSPORT

## TRAFFIC FEEDBACK

#### Traffic light sensors installed for Childers Street shuttle flow

No complaints received since installation of sensors

#### LSBE business health check door knock

- No complaints raised regarding travel time through shuttle flow
- Feedback that closure of Childers Street (detour to Lloyd Street via Dynon Road) is inconvenient for people travelling from western suburbs
- Request for non over-sized vehicle access via Childers Street to be reinstated.

### TRAFFIC MANAGEMENT

#### **Upcoming activities**

- Traffic management within LSBE for ground improvement works
- Closure of Childers Street to all through traffic for road-side pile break pack and capping works (2-3 weeks during June)
  - Over-height and resident vehicles detoured via Derby and Tennyson streets
  - Traffic management and signage in place
  - May be required 24/7 during works
- Two overnight closures of Kensington Road at the rail bridge in June
  - Detours in place with local access maintained
  - Work expected to be completed in one night (second night as contingency)
  - Additional notification to local area once dates are confirmed.

# **DESIGN DEVELOPMENT**

# RIA DEVELOPMENT PLAN UPDATE

Timing	Activity
Complete	Finalising development plan and reviewing submissions
Complete	Development Plan submission
Mid-2019	Anticipated approval from Minister of Planning
Ongoing	Communication with key stakeholders and the community via the CRG

# **OTHER ITEMS?**

